

Stoughton Fire Department – Station No. 1 (Prospect Street)
Project Meeting #6 Agenda July 27, 2023, 10:30am

Name	Department/Company	Attendance
Chief Michael Carroll	Stoughton Fire Department	X
Assistant Chief Jack Macomber	Stoughton Fire Department	X
Captain George O'Neil	Stoughton Fire Department	X
Fran Bruttaniti	Town of Stoughton	X
Paul Giffune	Town of Stoughton	
Marc Tisdelle	Town of Stoughton	
Craig Horsfall	Town of Stoughton	X
Nick Dufresne	Town of Stoughton	X
Glen Gollrad	Dore + Whittier	X
Kevin Seniw	Dore + Whittier	X (online)
Donald Walter	Dore + Whittier	
John Thompson	Dore + Whittier	X (online)
Taylor MacDonald	Pomroy Associates	X
Alex Murphy	Pomroy Associates	X
Bob Rice	Pomroy Associates	X
Rick Pomroy	Pomroy Associates	
Lyle Coughlin	CTA Construction	X
Terry Vieux	CTA Construction	X
John Kelleher	CTA Construction	X

Minutes in RED

<u>ACTION BY</u>	<u>ITEM #</u>	<u>DESCRIPTION</u>	<u>DATE OPENED</u>	<u>DATE CLOSED</u>
CTA	3	<p>Construction Schedule</p> <ul style="list-style-type: none"> • 2 week look ahead see attached • Full Construction Schedule – CTA to provide update. Will be sent on 7/28 • Water line work (on Prospect St.) Update. 2 weeks out from site – PA in touch with water department • Rock & Ledge excavation quantities <p>Rock Ledge Quantities: Updates Unsuitable: 5,300 allotted; 4301 (committed) (surveyed number) Open Rock and Ledge: 952 allotted; 950 committed.</p> <ul style="list-style-type: none"> - Blasting plan has been received along with blasting PCO. - Back ledge is approx. 500 cu yards. Digit is proposing to hydraulically split the ledge. 7/13 update – back ledge is being hammered. <p>Blasting company – responsible for notifying abutters. Tentative blasting mobilization 2nd week of August pending approvals Permits have been submitted Blasting PCO discussed with the committee.</p>	5/18/23	
All	4	<p>Utilities</p> <ul style="list-style-type: none"> - Sign off on gas line through Eversource completed. - Electrical sign off circulated - Confirmation of reimbursements received. <p>D+W – utilities submission status? D+W to follow up – D&W has confirmed that all paperwork is submitted and moving through the utility channels.</p> <p>Generac Generator Lead time is long. May look to another brand of generator.</p>	5/18/23	
Town	6	<p>Owner Vendors</p> <ul style="list-style-type: none"> • ECO Tech – First Site visit completed. Treatment plan for Fall is open. <p>Nitsch - draft conditional LOMA will be completed and shared next week. D+W to follow up with Nitsch</p>		

<u>ACTION BY</u>	<u>ITEM #</u>	<u>DESCRIPTION</u>	<u>DATE OPENED</u>	<u>DATE CLOSED</u>
DW&CTA	7	Submittals <ul style="list-style-type: none"> • Form submission requirements • Hot list review see attached • Oil/Water Separator -MWRA Jurisdiction – check permitting and inspection before backfilling. PA sent MWRA items to town Priorities from CTA to D+W <ul style="list-style-type: none"> - Concrete mix design - Structural fill - Graded crush stone 	5/18/23	
DW&CTA	8	RFI's <ul style="list-style-type: none"> • Open RFI's no new RFI's • Hot list review 	5/18/23	
All	9	PCO's <ul style="list-style-type: none"> • Open PCO's attached 	5/18/23	
All	10	Material Testing - Briggs <ul style="list-style-type: none"> • Geo – PES (Nick Laney) No issues. • Briggs – Currently soil analysis and compaction testing. No major issues. Team to confirm the concrete breaks for the batch that went over on time is of design strength. 	5/18/23	
CTA	11	Payroll Certificates and Reporting <ul style="list-style-type: none"> • Send to tmacdonald@pomroyassociates.com and amurphy@pomroyassociates.com 	5/18/23	
All	12	Preconstruction meetings <ul style="list-style-type: none"> • Structural steel and Concrete slab meeting next • Structural steel next week, date to be confirmed. 		
Town	14	Central Dispatch Coordination 6/15/23 Update <ul style="list-style-type: none"> - The meeting took place on Thursday 6/8/23. - Holbrook subs reviewing bid docs for coordination and efficiency. Specs and Drawings Sent. Chief Carrol will check in.	5/18/23	

<u>ACTION BY</u>	<u>ITEM #</u>	<u>DESCRIPTION</u>	<u>DATE OPENED</u>	<u>DATE CLOSED</u>
All	15	New Business – Open to all <ul style="list-style-type: none"> - Groundbreaking update? Beam signing in August? – CTA to look at timing for this. - Select Board Presentation in Fall 	5/18/23	
<p>Next meeting: 8/3/23</p> <p>Discussion on Weekly Meetings will go to weekly meetings.</p> <p>(2) Working meetings / mth</p> <p>(2) Full Project Team meetings / mth</p>				